UNCLASSIFIED


AD NUMBER AD848942 LIMITATION CHANGES TO: Approved for public release; distribution is unlimited. FROM: Distribution authorized to U.S. Gov't. agencies and their contractors; Administrative/Operational Use; 23 FEB 1969. Other requests shall be referred to Office of the Adjutant General, Washington, DC 20310. AUTHORITY AGO ltr 29 Apr 1980

THIS REPORT HAS BEEN DELIMITED AND CLEARED FOR PUBLIC RELEASE UNDER DOD DIRECTIVE 5200.20 AND NO RESTRICTIONS ARE IMPOSED UPON ITS USE AND DISCLOSURE.

DISTRIBUTION STATEMENT A

APPROVED FOR PUBLIC RELEASE; DISTRIBUTION UNLIMITED.

DISCLAIMER NOTICE



THIS DOCUMENT IS BEST QUALITY AVAILABLE. THE COPY FURNISHED TO DTIC CONTAINED A SIGNIFICANT NUMBER OF PAGES WHICH DO NOT REPRODUCE LEGIBLY.

FOR OFFICIAL USE ONLY



DEPARTMENT OF THE ARMY OFFICE OF THE ADJUTANT GENERAL

WASHINGTON, D.C. 20310

IN REPLY REFER TO

AGAM-P (M) (18 Feb 69) FOR OT UT 684228

25 February 1969

SUBJECT: Operational Report - Lessons Learnad, Headquarters, 93d

Engineer Battalion (Const), Period Ending 31 October 1968

D848942

SEE DISTRIBUTION

- 1. Subject report is forwarded for review and evaluation in accordance with paragraph 5b, AR 525-15. Evaluations and corrective actions should be reported to ACSFOR OT UT, Operational Reports Branch, within 90 days of receipt of covering letter.
- 2. Information contained in this report is provided to insure appropriate benefits in the future from lessons learned during current operations and, may be adapted for use in developing training material.

BY ORDER OF THE SECRETARY OF THE ARMY:

1 Incl

KENNETH G. WICKHAM
Major General, USA

The Adjutant General

DISTRIBUTION:

Commanding Generals

US Continental Army Command

US Army Combat Developments Command

Commandants

US Army War College

US Army Command and General Staff College

US Army Engineer School

US Army Infantry School

US Army Transportation School

Copies furnished:
Office, Chief of Staff, US Army
Deputy Chiefs of Staff
Chief of Engineers
Chief of Research and Development

Protective marking cancelled when separated from inclosure.

UNCLASSIFIED REPORT

DISTRIBUTION NO FOREIGN WITHOUT APPROVAL OF ABBISTANT CHIEF OF STAFF FOR FORCE DEVELOPMENT (ARMY) ATTN FOR OT UT. WASHINGTON, D.C. 20318

FOR OFFICIAL USE ONLY

17

FOR OFFICIAL USE ONLY

DEFARTMENT OF THE ARMY
Headquarters, 93d Engineer Bettelion (Const)
AFO San Francisco 96370

ECFR-OP

15 November 1968

SUBJECT: Operational Report of 93rd Engineer Battalion for Period Ending 31 October 1968, RCS CS FOR - 65 (RI)

CINCUSAFAC, ATTN: CPOP-DT, APO San Francisco 96558

Commending General, USARV, ATTN: AVHCC-DST, AFO San Francisco 96375

Commending Officer, 20th Engineer Brigade, ATTN: AVBI-CB, AFO San Francisco 96491

Commending Officer, 34th Engineer Group, ATTN: EGF-OP, AFO San Francisco 96291

1. Section 1. Operations: Significent Activities?

The Battalion remained at Dong Tam Pase, RVN (XS 4744) throughout the report period, with the exception of the first Dump Truck Platoon of the attached 67th Engineer Company (Dump Truck) which remained in support of and collocated with the 36th Engineer Battalion (Construction) at Vung Tau. Pattalion organization was as shown at Inclosure 1.

The Battalion continued and increased the level of its effort in support of the 9th Infantry Division in development of the Division's principal operating base of Dong Tam. The 9th Division essentially closed in the Delta, primarily at Dong Tam, during the period. Aviation protective, operating, and maintenance facilities; maintenance and covered storage: and utility systems received most of the battalion's construction effort (construction projects completed during the period are cited at inclosure 2 and work in progress at the close of the period is given at inclosure 3).

In August, the 9th Infantry Division, under command of MG Julian J Twell, made an urgent request for sufficient engineer effort to remit completion of the priority essential construction necessary for the most basic support of sustained operations by the end of December 1969, with a majority of the effort to be completed by 1 December. In earlier request in June 1968 resulted in the stationing of two P6th Engineer Pattalion (Combat, Army) companies on Dong Tam Base for the nurrose of vertical construction during the rainy season. These companies (Pand D) came off the rehabilitation of route OL A between My Tho and My Thuan on completion of that effort. The companies remained under full control of their own Battalion but took over several projects assigned to the 93d Engineer Battalion. The 93d continued to requisition the suprlies to be used on these projects but issued the meterial to the 86th. Site and building red properation for the structures to be built by the 86th was performed by the 93d as earth moving capability of the 86th was fully employed in combat and operational suprort projects in Long In Province and in the construction of the Binh Duc 9-123 capable sirfield.

Tofurther support preparation of a full support facility at Nong Tem for the 4th Division, the 34th Engineer Group (Construction) relocated a specially tellored construction commany of the 36th Engineer Pattalion (Construction) from Vung Tau to Dong Tam and placed it under the operational control of the 93d. The company consisted of the headquarters and the two Inclosure

FOR OTUT 684228

YOK UFFICIAL USE ONLY

EGFR-OP

15 November 1964

SUBJECT: Operational Report of 93d Engineer Battalion for Period Ending

31 October 1968, RCS CS FOR - 65 (RI)

construction platoons of B Company and an additional construction platoon of D Company. It was sent to Dong Tam for the construction of three specific projects: $6-40^\circ$ x 96' pre-engineered maintenance buildings for the 709th Maintenance Bettalion, $6-40^\circ$ x 96' pre-engineered storage buildings for the 9th Supply and Transport Battalion, and $2-80^\circ$ x 144' helicopter maintenance hangers for the 9th Aviation Battalion. This construction was scheduled for a 1 December completion. The 93d provided site preparation, building pads, and ordered and issued supplies for the construction by this company.

Further support for both troop and "self-help" construction was provided for the development of the base by the attachment of the 113th Engineer Detechment (Concrete Mixing and Faving) to the Pattalion on 10 September. The 113th was detached from the 79th Engineer Group (Construction) and attached to the 34th Group for use at Dong Tam due to the continuing large concrete requirements at Dong Tam. Prior to initiation of operations of the 4 cubic yard hatch plant on 16 September, the 93d had operated two seperate concrete mixing plants of 4 and 5 each 16S mixers. The operations of these two plants required up to 100 men per day, provided by the operating units, B and C companies, and the units requiring concrete. Each unit, engineer or self-help, was required to provide 8 man and a supervisor to betch the dry materials for each 16S mixer to be used. Fach mixer was able to produce a dump truck load of 32 to 4 cubic yards of wet concrete in approximately 45 minutes. The new 4 cubic yard batch plant required approximately 15 men for its operation and units requesting concrete provided a total of shout 6 men to assist in debagging cement into the silo the night before the unit was to receive the concrete. Dump truck loads of 3 cubic yards were produced consistently on a cycle time of L to 5 minutes with the plant. A consistently higher output was provided by the plant over that of 16S operations, with a saving of 60 or more men per day. The 93d continued to haul the concrete in its dumm trucks in support of hoth engineer troop and self-help construction. The 113th was initially attached to B Company since that company had previously operated the principal 165 plant. The new batch plant was sited at the location of the old batch plant. On alcrt to relocate B company from Dong Tam, still pending on 31 October, the 113th was detached and attached to A company. This attachment proved to be a more workable and practical arrangement. The responsiveness of maintenance and repair provided by the direct aurrort capability in A commany is essential for the continued operation of the complex betch plant with its unious equipment and marts requirements. The plant was operated without any downtimes for repair lasting over 24 hours and produced 5,500 cubic yards of concrete during the period 16 September to 31 October.

The 702d Engineer Detechment (Power Line) remained attached through the period. It was further attached to C company which had responsibility for constructing the power distribution system. The 12 man, 1 officer detechment became increasingly skilled but was too small in itself to accomplish the construction at a rate compatible with the construction of the power plant. The battalion was able to obtain additional equipment

FOR Official USE ONLY

tor Ufficial USE ONLY

EGFR-OP

15 November 1968 SUBJECT: Operational Report of 93d Engineer Battalion for Period Ending 31 October 1968; RCS CS FOR - 65 (RI)

in September which allowed meter expansion of the operation. The principal additional equipment were coffing hoists and a signal line truck. In place of a pole setting crew and one to two teams working on the role climbing tasks, the task was organized into a pole setting crew with crame, earth auger, and low bed semi-trailer; a framing crew: a transformer setting crew; a primary wire crew; a secondary wire crew; and a service drop crew. Approximately 45 men were involved in the Supmented operation. With the exception of pole setting, essigned to A company, the task remained C company's responsibility with the 700d Detechment providing the control and trained mucleus. The additional rersonnel assigned received their pole climbing and electrical training on the job.

Flexibility in assignment of tasks for construction was partially limited by the number of large manhour projects. Projects such as hangars, rower plant and electrical distribution system, water rlant and water distribution system, and heliport were plateon or larger projects, each with a duration of over three months. At the start of the period, each construction company had at least two platoons committed on such projects: R Commany had all 3 platoons on the helirort and revetments; C Commany had two platoons on the power plant and the 702d on the distribution system: and D Company had one construction rietoon on two hangers and the other shout to be fully committed to the water plant, system, and store pe towers. The 9th Division, as the sole costomer, provided a priority listing of projects which covered effort available between July and December which alleviated the lack of flexibility in the Pattalion employment. The 36th Group used the 86th Engineer Battelion (Combat, Army) and the 9th Division used the 15th Engineer Battalion (Combat, Divisional) for emergency and other, off-Dong Tem requirements. This permitted full concentration on the longer range efforts which resulted in a high level of effectiveness.

On completion of the heliport and revetments in late August, B Commany was available for a succession of priority, small scale efforts. The change from the heliport to vertical construction also brought a major lift to the unit's morale which had reflected the engagement, for at least part of the company, on the heliport since February. The company quickly completed 11,520 source feet of maintenance buildings for F Co, 709th Maintenance Battalion; a 3,840 source foot Divisional Medical Suralw Werchouse; a 3,800 source foot electronic meintenance facility for Hos / Co, 709th; 4,836 square feet of dry kennels for the 45th Scout Dog Flatoon: and 4,000 source feet of operations buildings for the 214th Aviation Bettelion.

Earthmoving capability was committed on a variety of respects, which were essential but did not provide ready visibility of the effort expended Dump trucks were principally used in materials haul, particurarly the movement of rock from herge site to stockmiles on Dong Tem, from numero to loading mier in Vung Tau, C Company's rehabilitation and ungrading of Routes TL 22 and TL 25 adjacent to Dong Tame and in support of the 15th and 86th Engineers. Continuel dump work surport was provided the 96th for movement of sand from Dong Tam to My The and movement of laterite from Long

FOR Official USE ONLY

FOR Official USE ONLY

EGFB-OP SUBJECT: 15 November 1968

Operational Maport of 93d Engineer Rattalion for Pariod Ending 31 October 1968; RCS CS FOR - 65 (RI)

Thanh North borrow pits to Long An province projects. Concrete haul was another major daily requirement for dumn trucks.

The heavier earth grading and moving equipment was continuously employed in road upgrade on Dong Tam and routes TL 22 and TL 25 (until taken over by the 86th Engineer Battalion), site and pad preparation for all buildings under construction at Dong Tam other than by contract, entrenching for the water distribution system, sand haul for concrete batch plants and for filling revetments and bunkers, construction of a protective herm around Dong Tam (in support of a 15th Engineer Battalion (Divisional) Operational support effort), and in sand-cement stabilization. Earth moving platoon personnel were also engaged in replacement of bridges by culverts and pouring mess hall slabs (C Company), placing 7-17 membrane overlain by M8A1 matting for helicopter refueling pads (B Company), and laying water pipeline (D Company). Following heavy rains in September and early October, the battalion initiated major sand-cement stabilization projects with the construction of the CH 47/CH 54 staging area, a 100' x 4000' helicopter active runway, and stabilized hardstands for helicopter maintenance hangars.

Battalion operations were not disrupted by enemy activities during the period. The Battalion expended 45,363 MH on base camp security, 23,677 MH on job site security, and 11,020 NH on improving the security of its sector of the Dong Tam base perimeter. The principal form of enemy activity continued to be infrequent morter and rocket attacks on Done Tem. The bettalion suffered 5 wounded, all from one morter round on Dong Tam, and minor damage to property in unit areas or on construction projects. The most significant damage occured during a morter attack on 26 tumbst when the power plant site received arrrorimately 20 rounds, prior to completion of the revetments. Four of the 500kW generators had minor damage from shrapnel and one of these generators suffered a direct hit on its main frame. Approximately 15 rounds struck the site on 21 October, after revetment construction, with negligible damage to the nower generation equipment. The 67th Engineer Company's Dumm Truck platoon in Vune Tau had considerable damage to stored vehicular parts as a result of a rocket attack on 19 October.

The battalion was alerted in October to be prepared to send a tailored company to Moc Hoe in support of the Dry Scason Campaign. B Company was designated to go as it was completing its current projects. The initial lift was to be the headquarters and earth moving platoons and one construction platoon. The 113th was detached and attached to A Company and "he prepared" orders were issued for the attachment of the other construction platoon and that carthmoving equipment not going on the first lift to Company.

Continuing tasks were assigned among the various companies. A Company continued to be responsible for operation of the rock off-loading facility and direct support maintenance for the Battalion and its attached units. On 1 October the change from E-Series to G-Series TOE and the approved US/RF/C MTOE 2/68, 9 'ugust 1968 added wheeled vehicle 3d schelon responsibility to its engineer equipment responsibility. The battalion continued

FOR OFFICIAL USE ONLY

FOR OFFICIALUSE ONLY

EGFB-OP

SUBJECT: Operational Report of 93d Engineer Mettalion for Period Ending 31 October 1968, RCS CS FOR - 65 (RI)

to support self-help construction of billets and meas halts on Done Tem through the issuing of materials, site and pad preparation, and technical advice and assistance. The bettalion provided additional services at Dong Tem by operation of the power distribution system on completion of segments and prior to take over by the Installation Engineer. The water system and plant was put in operation as sections were completed and able to accept, or produce, water. Beneficial occurrency or use of pertially completed structures was normal as construction was concurrent to the closure of the service units at Dong Tem.

A few construction directives for MCA funded construction essentially covered the full score of the entire Dong Trm base development. These were fifther concentrated by publication of a single consolidating directive (bcope at inclosure 4) which provided the authority and basis for extensive construction effort. The 9th Infantry Division Base Development office for Dong Tem prepared the requests for the construction, prepared the Division's priority for their accomplishment, and sited the structures on the overall base development map. A very close lisiaon between the 93d and the Base Development office and the associated Division Staff officers permitted good advanced planning, minimal need for rescheduling, and a high level of responsiveness to customer requirements.

The bettalion continued to provide the construction material logistic support for a level of effort far above that of its own units. The Bettelion supplied half of 34th Engineer Group's vertical construction capebility (9 of 18 construction platoons and 6 of 12 combat platoons) used most of the cement delivered to the Delte, and was the largest user of crushed rock in the Delte. Principal material transportation was by berge from Vung Tau, supplemented by 33d and contract truck convoys from depots: in the Long Binh and Vung Tau arcas. The battalion required approximately 570,000 heard feet of assorted lumber sizes, 6,000 cubic yerds of rock, 92,000 begs of cement, and 600 beyrels of estheltic products to meet average monthly requirements.

Bettalion headquarters remained at Dong Tem and there were fewer key position changes than during the previous three month period. Principal changes were: MAJ Robert C Trippel, CE, 05700118 to Bn XO, vice MAJ RobertA Winslow, CE, 05507248 who remeined Bn 3-3; CPT William ! Willer, CE, OF1 2562 to Bn S-4, vice CPT. Kreig W. Hensen; CE, 095953: SUT Derrell J. Dayor, SC, 05349500 to Bn Comm O, wice III Roper F. Rosers, OF, 05052306 who remained CO, HR; IIT Eurene H. Heinle, CF, 05243559 to CO, D Co, vice CFT Herry H. Mellon, CE, 05241865. Bettalion administration was facilitated by being essentially concentrated et Dong Tem following a six month transition when the bettalion was split between Long Thanh North, in Bien Hos Province and Dong Tam. Resic remannel

FOR Official USE andy

and administrative statistics, are given at inclusure 5.

TUR UFFICIAL USE ONLY

SUBJECT: Operational Report of 13d Engineer Rattalion for Period Ending 31 October 1968; RCS CS FOR - 65 (RI)

- 2. Saction 2. Lessons Learned: Commander's Observations. Evaluations, and Recommendations
 - a. Personnel

(1) Rotational Humps

- (a) OBSERVATION. Due to humps in assignment of rersonnel into the unit excess rotations by month occur.
- (b) EVALUATION. The personnel inhelance creates a chain of unfavorable actions. To minimize the rotational humps impact, infusion programs between like units must be initiated. These reassignments cause experienced personnel to be pulled abruptly off a job for which they haved planned and worked. It generates a morale problem and lessens unit identity and pride. The RVN tour is of minimum length (12 months); to reassign personnel due to rotational humps highlights mismanagement in the personnel field, shorters the effective length of the tour and lessens the effectiveness of infused experienced personnel.
- (c) RECOMMENDATION. Integrated computerized personnel assignments be immediately established for Vietnam with rotational dates as a criterion in a unit assignment. Although this concept may be programmed for DA use, it appears that Vietnam should receive grass root benefits at the earliest possible time.
 - b. Operations.

(1) Sand Cement Stabilization Frocedure

- (a) OBSERVATION. Sand cement stabilisation provides an excellent base course for hardstands, road and sirfield facilities but is a slow, time consuming procedure.
- (b) EVALUATION. A good proportion of time is required in the debegring process. If cement were available in bulk, over 50 per cent of the menhours in the sand cement stabilization process would be saved. In lieu of bulk cement a debegging and laydown process was developed by the 93d Engineer Battalion to optimize equipment usage while minimizing the menual task time. Inclosure 6 devicts the debegging process. Falletized cement bags are dropped off the relicts onto the bucket of a front londer. The bucket has been fitted with one of the metal cement pallets. In the pallet a pointed knife has been mounted which breaks oven the bags upon impact. The bucket holds the contents of sparocimetely forty 110 pound cement bags. The front londer than empties its load into a 200M screper as shown at Inclosure 7. This procedure is repeated until the screper is filled with cement. Alternating crews and using multiple front end loaders and screpers proportionately increases production. An additional benefit is reaped since the debris of used cement bags and

FOR OFFICIAL USE DAKY

FOR OFFICIAL USEDNLY

SUBJECT: Operational Report of 93d Engineer Battalion for Period Ending 31 October 1968; RCS CS - 65 (RI)

pallets is centralized at the cement stockpile instead of having these items strewn all along and through the worksite. This latter condition occurs when debagging is done along the area to be stabilized. Inclodure 8 illustrates the cement laydown procedure with the 290% tractor and scraper. In this case a 1 to 10 ratio of cement to sand was used which requires approximately 1½ to 2" of loose cement to be layed by the scraper operator. If a less skilled operator provides an uneven laydown lift a grader can redistribute cement for an even lift. From this point the normal disk harrow, moisture application and compaction process continues.

(c) RECOMMENDATION. That bulk shipments of comput be used in Wietnam, particularly where central concrete batch plants are operated and where quantity sand cement stabilization is needed. That the debagging and lift laydown procedure for sand cement be utilized as indicated above and in the inclosures, wherever applicable.

(2) Grass Seed and Peneprime for Soil Control

- (a) OBSERVATION. Considerable difficulty has been experienced with stabilization of hydraulically drogod sand. It has been particularly difficult due to erosion under the heavy rains of Vistnem and the blowing of sand caused by rotor wash of aircraft. Two solutions have been used by the 93d Engineer Battalion. One approach was with grass seed and another with a dust palliative; Peneprime.
- (b) EVALUATION. Using grass seed proved helpful, however the light bermuda grass seed specified as best for the area by a consultant agronomist tended to blow away with the sand under rotor wash of aircraft and washed rapidly during heavy rains. Peneprimo worked well except it tends to "pick up"when trafficed on and needs constant reapplications of Peneprime to cover now sand and earth which blows over it. It provided little capability to prevent erosion once the seal is broken and water can get under it. Using the two solutions concurrently gave best results. When Peneprime was applied over new grasses it cut the new grass off from the sunlight it required for growth. From the experience of the 93rd Engineer Battalion the best sequence is to drive the seed into the ground by machine (a hydroseeder) or rake it in by a large rake to obtain some sand cover for the seed. Feneprime is then applied in moderate quantity to hold back rain water erosion. This worked bost; however, once the the green blades of grass begin to show no additional coet of Peneprine can be made or the grass will die as cited above. Other types of seed were also experimented with to determine if another variety would be more suitable for this hydraulically drodged sand. Bermuda grass consistently provided the best results.
- (c) <u>RECOMENDATION</u>. That bermuda grass seed with Peneprime be used for a relatively inexpensive and durable solution to soil control of hydraulically dredged sand

FOR Official USE DAILY

FOR OFFICIAL USE ONLY

MIFB-OP

15 November 1968 SUBJECT: Operational Report of 93d Engineer Battalion for Poriod_Finding 31 October 1968; RCS CS FOR - 65 (RI)

(3) Expedient Tire Patch

- (a) OBSERVATION. When in the field, tires for ensineer equipment become scarce and expedient means of natching tubeless tires become nacessary.
- (b) EVALUATION. To accomplish the mission, a tubeless tire can be patched temporarily by use of T-17 membrane. Cut out a piece of membrane large enough to allow several inches coverage around the cut or puncture and apply an ample cost of membrane glue. Hold the membrane firmly against the tire until dry, replace the tire on the wheel rim, and fill with air. In one instance, a front loader ran for 7 days with no air leak with one tire petched in this feshion.
- (c) RECOMMENDATION. That engineer units be advised of the feasibility of using scrap pieces of T-i7 as emergency tubeless tire patches.

(4) Control Tower

- (a) OBSER ATION. Experience domonstrated that the construction time for a wooden 50' sirfield control tower was lengthy. In order to accolerate construction timo, a prefabricated steel tower, excess to water tower requirements, was adopted and used in the construction of a control tower.
- (b) EVALUATION. The originally designed water tower was 36 feet high. To acheive the additional height a section of a second tower was spliced onto the first tower. The resultant tower was analyzed for a wind loading of 150 mph to provide an adequate structure for the rotor wash of any helicopter flying near by. This analysis resulted in 6' x 4' x3' footers to meet the criterion for prevention of overturning. Additionally, commentional steps had to be designed to sugment the rather susters steel ladder provided by the water tower set. The sters were huilt around the exterior of the structure in stricese fashion. The suprorts were fabricated from angle iron and welded to the less of the tower and cantilevered out away from the tower less. Doubled 2"x 12" lumber was used as support for the stairs and was mounted on the cantilevered angle iron. A walk-through was used on the third tier to howess the steel ladder. Inclosure 9 shows the completed tower. The tower is completly satisfactory as modified and received accolades from FAA personnel. Its cost was approximately 50% of the orginally programmed cost.
- (c) RECOMMENDATION. That future control tower projects utilize the prefeb metal towers modified as necessary to provide a quick construction time, low cost and entirely adequate tower.

(5) Aircreft Meintonence Hengara

(a) ORSERVATION. The 93rd Engineer Rettalion has recently been ongaged in the construction of aircraft maintenance hangars. The standard

FOR Official USE ONLY

EGFB-OP 15 November 1968 SUBJECT: Operational Report of 93d Engineer Rettalion for Feriod Ending 31 October 1968; RCS CS FOR - 65 (RI)

design called for a roof consisting of four rows of trusses, as shown at Inclosure 10.

- (b) EVALUATION. Two hangers were constructed simultaneously using the design and it proved to be unsatisfactory from a standnoint of effort required to fabricate the A similar trusses and to waterproof the troughs between the roofs. The original design specified a rectangular channel between the trusses to handle runoff. The channel was constructed of plywood with a roof paper 3 ply covering. It was found that water would pend along the channel, due to inadequate alone, and then leak through to the hanger. Also the corrupations of the sheet metal left open spaces where it seated against the nurlins and water could srlash up through the openings. A modified roof was designed by the 93rd Engineer Bettalion (Const), approved and employed on subsequent hangers built. The roof consists of one large truss, constructed in four sections and surrorted at five points as shown at Inclosure 11. It was found that adequate runoff would occur if the trusses were constructed with a 1:12 slone.
- (c) RECOMMENDATION. That continous slope roof design he used in lieu of the multiple design whenever fessible. The result is simpler construction, ease of maintenance and a more esthetic structure.

(6) Pascoe Buildings

- (a) OPSERVATIOM. The pre-ensineered Pascoe huildings come without metal siding. To complete the building requires constructing a wooden side or adding additional corrugated sheet metal to complete the sides and end wells. However, since the huilding is rec-engineered with a roof liner it is possible to adapt that to siding.
- (b) EVALUATION. The roofing liner works well as siding material. The 21 foot lengths of Pracoe metal hasten construction of the huilding, especially when used with 4 x 6 stude on approximately 10' centers. Experience of the 93rd indicates the double roof is unnecessary in Vietnem for either normal open sided or closed storage areas.
- (c) RECOMMENDATION. That this liner be adopted for use as siding as a standard design.

c. Training:

(1) Memistory Incountry Training

- (a) OBSERVATION. Incountry training for newly arrived individuels required by HR USARV is beyond the normal training capability of an opersting construction bettelion. The latest annual General Inspection also noted this situation. Through coordination with the local major tectical unit, the 9th Infantry Division, the 93d Engineer Battalion is provided in country training at Divisional facilities.
- (b) EVALUATION. The quality of facilities and death of experience of instructors at the 9th Division Pacility (The Bolishle Academy) for outstrive the in-house capability of the Bettelion to train personnel.

 **DE OFFE'A 9 USE ONLY

FOR Official USEONLY

15 Fovember 1968

SUBJECT: Operational Report of 93d Engineer Pattelion for Period Finding 31 October 1968, RGS CS FOR - 65 (RI)

(c) RECOMMENDATION. That all Non-Divisional Engineer Battalions be satellited upon a local tectical unit for initial individual incountre training.
d. Intelligence: None

e. Logistics: Nonc

f. Organization: None

g. Other: None

11 Incls

Inc 2 - 11 wd Hq DA

ITC, CE

Commanding

ECF-OF (15 Nov 68) 1st Ind SUBJECT: Operational Report - Lessons Learned RCS CSFOR-65(R1) for Quarterly Period Ending 31 October 1968

DA, HEADQUARTERS, 34th Engineer Group (Const), APO 96291, 29 November 1968

TO: Assistant Chief of Staff for Force Development, Department of the Army, Washington D.C., 20310 Commanding Officer, 20th Engineer Brigade, ATTN: AVBI-OS, APO 96491

- 1. The subject report by the 93d Engr Bn has been reviewed by this HO and is considered comprehensive and of value for documentation and review of the reporting unit's activities and experiences.
- 2. This HQ concurs with the submitted report with the comment that all of the recommendations stated in the "Commanders Observations" are considered noteworthy to merit possible army-wide adoption. No additional amplification is necessary by this HQ as the recommendations are self explanatory and the resultant benefits obvious.

FOR THE COMMANDER:

WILLIAM E EMERY

Major, AGC Adjutant

Copy Furnished: CO, 93d Engr Bn

AVBI-OS (15 Nov 68) 2nd Ind SUBJECT: Operational Report - Lessons Learned, RCS CSFOR-65(R1) for Quarterly Period Ending 31 October 1968

DA, HEADQUARTERS, 20TH ENGINEER BRIGADE, APO 96491

10 December 1968

TO: Commanding General, United States Army Vietnam, ATTN: AVHEN-MO, APO 96375

- 1. Submitted in accordance with USARV Regulation 525-15, dated 13 April 1968.
- 2. Subject report for the 93rd Engineer Battalion (Construction) has been reviewed and is considered adequate.

FOR THE COMMANDER:

RICHARD E. TAYLOR

1LT, AGC

Assistant Adjutant

AVHGC-DST (15 Nov 68). 3d Ind SUBJECT: Operational Report of 93d Engineer Battalion for Period Ending 31 October 1968, RCS CS FOR - 65 (R1)

HEADQUARTERS, UNITED STATES ARMY, VIRTNAM, APO San Francisco 96375 1 0 JAN 1969

- TO: Commander in Chief, United States Army, Pacific, ATTN: GPOP-DT, APO 96558
- 1. This headquarters has reviewed the Operational Report-Lessons Learned for the quarterly period ending 31 October 1968 from Headquarters, 93d Engineer Battalion (Const).
- 2. Reference item concerning rotational humps, page 6, paragraph 2a(1). Nonconcur. A 21% rotational hump exists in the 93d Engineer Battalion for February, 1969. Similar sized humps also exist in ten other battalions within the 20th Engineer Brigade for February, April, and May, 1969. An 18% hump exists for the Brigade overall in April. Computerising assignments will not correct the basic problem. A letter was dispatched on 31 December 1968 from this headquarters to CG, 20th Engineer Brigade requesting that aggressive action be taken to reduce excessive rotational losses. Close monitorship of the infusion progress of the 20th Engineer Brigade is in effect.

FOR THE COMMANDER:

Be Butter

A.R. GUENTHER CPT. AGC

ASST. ADJUTANT GENERAL

Cy furns HQ 20th Mngr Bde HQ 93d Mngr Bn (Gonst) GPOP-DT (15 Nov 68). 4th Ind SUBJECT: Operational Report of HQ, 93d Engr Bn (Const) for Period Ending 31 October 1968, RCS CSFOR-65 (R1)

HQ, US Army, Pscific, APO San Francisco 96558 24 JAN 1968


TO: Assistant Chief of Staff for Force Development, Department of the Army, Washington, D. C. 20310

This hesdquarters has evaluated subject report and forwarding indorsements and concurs in the report as indorsed.

FOR THE COMMANDER IN CHIEF:

n Karan

> C. L. SHORTT CPT, AGC Asst AG



Security Classification	
DOCUMENT CONTROL DATA - R & D	
(Bequelty classification of little, body of obstress and indexing	annotation must be entered when the overall report is classified)
1. ORIGINATING ACTIVITY (Corporals author)	24. REPORT SECURITY CLASSIFICATION
	For Official Use Only
HQ, OACSFOR, DA, Washington, D.C. 20310	FOUO Cancelled 15 Nov 1971
S. REPORT TITLE	
	idquarters, 93d Engineer Battalion (Const)
4. DESCRIPTIVE NOTES (Type of report and inclusive dates) Experiences of unit engaged in counteringurgency operations 1 Aug - 31 Oct 68	
Experiences of unit engaged in counterinsurgency operations, 1 Aug - 31 Oct 68 s. AUTHOR(S) (First name, middle initial, last name)	
CO, 93d Engineer Battalion (Const)	·
S. REPORT DATE	74. TOTAL NO. OF PAGES 75. NO. OF REFS
15 November 1968	18
M. CONTRACT OR BRANT NO.	M. ORIGINATOR'S REPORT NUMBER(S)
A PROJECT NO.	
•	684228
e. N/A	9b. OTHER REPORT NOIS) (Any other numbers that may be excigned this report)
10. DISTRIBUTION STATEMENT	
11. SUPPLEMENTARY NOTES	12. SPONSORING MILITARY ACTIVITY
N/A	OACSFOR, DA, Washington, D.C. 20310
ID. AUSTRACT	<u>.</u>
<u> </u>	
1	
1	
	•
· ·	
	·
·	
	•

DD . FORM .. 1473

UNCLASSIFIED

Security Classification